BRUHATH BENGALURU MAHANAGARA PALIKE

PROJECT MANAGEMENT CONSULTANCY REPORT

Name of Work: Providing Missing Covering Slabs at KNV 2nd Stage Kempanna Layout Venkatagiriyappa in Ward No.10 Doddabommasandra Vidyaranyapura Sub Division, BBMP, Bangalore.

Civil Aim Consultants & Engineers

(Buildings Geo-Test & Highway Materials Testing Laboratory)

An ISO 9001:2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

No.01, Satvika Nilaya,Opp.Widia Poorna Prajna School,Ramaiah Layout Nagasandra Bengaluru -560073.

ame of Work : Providing Missing Covering Slabs at KNV 2nd Stage Kempanna Layout enkatagiriyappa in Ward No.10 Doddabommasandra Vidyaranyapura Sub Division, BMP, Bangalore.

ame of Client	:	**Executive Engineer,** Byatarayanapura Division, BBMP, Bangalore.
ontractor/Agency	:	**M/s. Sumukha Core Tech (Prop. Sri. Venkatesh Prasad H T),** Contractor, Bangalore.
otal Cost	:	Rs. 12.25 Lakhs
te of Inspection	:	27.10.2021
tus of Bill	:	1st and Final bill
the Presence of	:	(a) **Assistant Engineer (Ward No.10),** BBMP, Bangalore.
	:	(b) **Mr. Yashas,** Engineer M/s Civil Aim Consultant & Engineers, Bangalore.

PMC Report

N	Description of the Item		Comments / observations
	Earthwork excavation by manual means for roads, drains & similar works in hard soil excavated surface leveled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications. etc., complete as per the directions of the	:	Work done up to the billed quantity and Quality is satisfactory
	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 20mm and down size graded granite metal coarse aggregates @0.84cum and fine aggregtes @ 0.56cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick,	:	Work done up to the billed quantity and Quality is satisfactory

Suma. NL
AEN 10

AEE (VRP) SD

CIVIL AIM CONSULTANTS & ENGINEERS BANGALORE

3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls	:	Work done up to the billed quantity and Quality is satisfactory
4	Providing T.M.T steel reinforcement for R.C.C workincluding straightening, cutting, bending, hooking, placing in position,lapping and / or welding wherever required, tying with binding wire andanchoring to the adjoining	:	Work done up to the billed quantity and Quality is satisfactory
5	Providing granite slabs of selected quality roughly dressed having a size of 7.5 cms thick and fixed in cement mortar (1:6) including fixing curing ete., complete.	:	Work done up to the billed quantity and Quality is satisfactory
6	Providing chamfering edges to stone slab 2.5 cms. wide as per specifications. (only chamfered length shall be recorded)	:	Work done up to the billed quantity and Quality is satisfactory
7	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, for coping.	:	Work done up to the billed quantity and Quality is satisfactory

For CIVIL AIM CONSULTANTS & ENGINEERS

CIVIL AIM CONSULTANTS & ENGINEERS BANGALORE

Authorised Signatory

Smitha .N.K
AE(1)

AEE (VRP) SO